

MOLD TASK FORCE

11/10/18 Notes

Westover

Westover Plan

School programming target to begin: Today

1 Elmcroft Contract Executed: 11/6/18

Construction period for 1 Elmcroft: 11/7/18 – 11/11/18

1 Elmcroft open for Parents/Student Open House 11/13/18 3:00-7:00

1 Elmcroft open regular schedule on 11/14/18

One Elmcroft

- 11/10-11/13- Heavy construction on third and fourth floor
- All classroom lights installed
- 11/10-11/13 both architect and engineer on site – code design drawings
- Inspection of mechanicals by Silver Petrucelli

Duran Brothers

- All furniture and books unpacked by movers

City/BOE

- Compiling list of cleaning/maintenance supplies needed to be purchased
- Furniture started being moved into finished rooms by custodians

Fire and Police

- Multiple SPD/SFD units conducted site visits
- SPD/SFD designed emergency plans
- Fire Marshall mapped out fire exits, distributed to staff for review
- SPD Internal Affairs Bureau conducting background checks

Traffic Department

- VMS signs programed and placed
- Traffic/Parking/Park signs manufactured

IT Department

- Smart Boards installed in all perimeter classrooms

School Programing-- Student Educational Field Trips 11/7-11/9

- Chelsea Piers field trip arranged for 11/13/18

Other School Sites

Northeast

- Initial Assessment conducted by Tighe & Bond
- Sample swab test results expected 11/14/18
- Areas of Concern report expected 11/14/18

KT Murphy

- Building drawings developed
- Areas of Concern report expected 11/14/18

Westhill

- Data collection from Westhill on-going
- Sample swab test results expected on 11/14/18

Hart

- Tighe & Bond developed work plan for Hart School
- Areas of Concern report expected 11/14/18

Stillmeadow

- Work plan developed and remediation scheduled for 10/12/18

Roxbury

- Tighe & Bond- Initial inspection completed
- Areas of Concern and Report due 11/14/18

Website

- Notes posted for 11/9/18