

# **MOLD TASK FORCE**

11/11/18 Notes

## **Westover**

### **Westover Plan**

**School programming target to begin: Today**

**1 Elmcroft Contract Executed: 11/6/18**

**Construction period for 1 Elmcroft: 11/7/18 – 11/11/18**

**1 Elmcroft open for Parents/Student Open House 11/13/18 3:00 pm - 7:00 pm**

**1 Elmcroft open regular schedule on 11/14/18**

### **One Elmcroft**

- 11/10-11/13- Heavy construction on third and fourth floor
- All classroom lights installed
- Computers moved into perimeter/finished classrooms and set-up
- 11/10-11/13 both architect and engineer on site – code design drawings
- Inspection of mechanicals by Silver Petrucelli
- Fire Sprinklers moved/adjusted/tested

### **City/BOE**

- Code Inspections continued
- Furniture moved into perimeter/finished rooms

### **Fire and Police**

- Multiple SPD/SFD units conducted site visits
- SPD/SFD designed emergency plans
- Fire Marshall mapped out fire exits, distributed to staff for review
- SPD Internal Affairs Bureau conducting background checks

### **Traffic Department**

- Traffic/Parking/Park plans finalized

### **IT Department**

- Smart Boards installed in perimeter/finished classrooms
- Computers set-up in perimeter/finished classrooms

### **School Programing**

- BOE staffing plans for field trip on 11/13/18

## **Other School Sites**

**Northeast**

- Initial Assessment conducted by Tighe & Bond
- Sample swab test results expected 11/14/18
- Areas of Concern report expected 11/14/18

**KT Murphy**

- Building drawings developed
- Areas of Concern report expected 11/14/18

**Westhill**

- Data collection from Westhill on-going
- Sample swab test results expected on 11/14/18

**Hart**

- Tighe & Bond developed work plan for Hart School
- Areas of Concern report expected 11/14/18

**Stillmeadow**

- Work plan developed and remediation scheduled for 10/12/18

**Roxbury**

- Tighe & Bond- Initial inspection completed
- Areas of Concern and Report due 11/14/18