

Stark Elementary School

Summary of Work: February 27, 2019

Active spreadsheet of areas of concern and ongoing work completed by AAIS and Bismark uploaded to website. Please [CLICK HERE](#) to view the active sheet.

- **Rooms 168-170-** Rooms should be completed by next Tuesday.
- **Rooms 249-256-** [Scope of work](#) posted on website. Rooms will be moved out Saturday 3/9.
- **Water Fountains-** Since addressing issue over winter break, there has been no evidence of new growth near water fountains.
- **Silver Petrucelli-** conducted a full site visit. [Report](#) posted on website. .
- **Windows-** Caulking tested positive for various levels of PCBs. Samples will be taken of adjacent masonry surfaces to test if PBS have leached.
- **Planters-** Removal of planters will be done in summer because they cannot be done when ground is frozen. S and P will provide recommendations for waterproofing planters.

-