

## [Stillmeadow](#)

### Mold Task Force Spreadsheets

- [Active spread sheet of work being conducted](#)
- [Swab test results spread sheet](#)
- Pipe insulation has been completed by KMK
  - Carpentry and electrical to put back ceiling tiles.
- Tucker Mechanical HVAC assessment completed.
  - Awaiting report
  - General repair work is ongoing
  - If a replacement is needed, a number will be provided to SAMG to assess.
- Drainage issues
  - Inadequate drainage by gym and front of building are causing water intrusion into the school.
  - Drain pipes have been cleaned out and are currently working with engineering to assess drainage plan.
  - D'Andrea is preparing a site survey
- Playgrounds
  - Playground Medic performed an assessment of playgrounds throughout the City and crafted reports on issues found. SAMG to assess.
  - Retaining wall
    - Sections of wall in need of replacement
    - Viking to install fence around playground area with retaining wall this week

- Awaiting engineering drawings for new retaining wall for review and approval. Work will be scheduled once approved.
  - Price will be provided upon creating of plan
- One piece of equipment to be closed
- Roof
  - Infra-Red Analyzers
    - [Roof Scan](#)
    - [Report](#)
  - Gottfried
    - [Roof Assessment](#)
    - Roof work to be scheduled
    - Cost of repairs \$160,440
- Tree removal
  - Tree removal has begun
- [Water Test](#)
  - Incoming potable water tested within healthy limits.

If you have any additional questions, please email

**[SAMG@stamfordct.gov](mailto:SAMG@stamfordct.gov)**