

PRELIMINARY SCHEDULE - 249A, 250, 251, 252, 253, 254, 254 A&B, 255, 255A, 256, CORRIDORS
 DEMO & ABATEMENT
 CLASSROOM RENOVATION - ROOF

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	% Complete	2020		
								H2	H1	H2
1		Viking Install Hard Barriers	1 day	Mon 12/16/19	Mon 12/16/19	Viking	100%			
2		Containment 1-Rooms 253, 254, 254A, 254B, 255, 255A,256&	3 days	Mon 12/16/19	Wed 12/18/19	AAIS	100%			
3		Remove Ceiling Tiles	1 day	Wed 12/18/19	Wed 12/18/19	AAIS	100%			
4		Demo Sheetrock Ceilings254A&&255A	1 day	Thu 12/19/19	Thu 12/19/19	AAIS	100%			
5		Wipe Clean	1 day	Fri 12/20/19	Fri 12/20/19	AAIS	100%			
6		Cleaned	1 day	Fri 12/20/19	Fri 12/20/19	AAIS	100%			
7		Demo	2 days	Mon 12/23/19	Tue 12/24/19	AAIS	100%			
8		Corridor Grid, BR Ceiling Framing & Criticals around unit ventilators	1 day	Thu 12/26/19	Thu 12/26/19	AAIS	100%			
9		Cut 3x3 openings for Sprinklers	2 days	Fri 12/27/19	Mon 12/30/19	AAIS	100%			
10		Clean 1 st containment	1 day	Tue 12/31/19	Tue 12/31/19	AAIS	100%			
11		Make Safe for Plaster Ceiling Removal	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
12		Hanging Ductwork	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
13		Water Lines	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
14		Sprinklers	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
15		Electric & Data Wires	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
16		Anchor Lights	2 days	Fri 1/3/20	Mon 1/6/20	Viking	100%			
17		AAIS Remove Plaster Ceilings CR & Corridor-Floorngs, Univentilators	10 days	Tue 1/7/20	Mon 1/20/20	AAIS	100%			
18		Clearance	2 days	Tue 1/21/20	Wed 1/22/20	AAIS	100%			
19		VIKING COMPLETE ROOMS	21 days?	Thu 1/23/20	Thu 2/20/20		12%			
20		UL Rating	8 days	Thu 1/23/20	Mon 2/3/20	Viking	90%			
21		Subfloors	10 days	Fri 1/24/20	Thu 2/6/20	Viking	0%			
22		Plumber	10 days	Tue 1/28/20	Mon 2/10/20	Viking	0%			
23		HVAC	10 days	Tue 1/28/20	Mon 2/10/20	Viking	0%			
24		Pipe Insulatio/Duct Wrap	8 days	Tue 1/28/20	Thu 2/6/20	Viking	0%			
25		Flooring	5 days	Fri 2/7/20	Thu 2/13/20	Viking	0%			
26		Painting	8 days	Fri 2/7/20	Tue 2/18/20	Viking	0%			
27		Final Inspections	1 day	Wed 2/19/20	Wed 2/19/20	Viking	0%			


Project: Classroom Upd
 Date: Tue 1/28/20

Task Milestone Project Summary Manual Progress

Split Summary Progress

PRELIMINARY SCHEDULE - 249A, 250, 251, 252, 253, 254, 254 A&B, 255, 255A, 256, CORRIDORS
 DEMO & ABATEMENT
 CLASSROOM RENOVATION - ROOF

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	% Complete	2020		
								H2	H1	H2
28		Clean up	2 days?	Wed 2/19/20	Thu 2/20/20	Viking	0%			
29										
30		Hard Barriers Containment 2	1 day	Mon 12/16/19	Mon 12/16/19	Viking	100%			
31		Containment 2 - 252, 251, 250,249 and 249A& Corridors-Demo & Abatement	5 days	Tue 1/21/20	Mon 1/27/20	AAIS	100%			
32		Remove Ceiling Tiles	2 days	Tue 1/28/20	Wed 1/29/20	AAIS	0%			
33		Demo Sheetrock	1 day	Thu 1/30/20	Thu 1/30/20	AAIS	0%			
34		Ceilings and Grid	4 days	Fri 1/31/20	Wed 2/5/20	AAIS	0%			
35		Wipe Clean	1 day	Thu 2/6/20	Thu 2/6/20	AAIS	0%			
36		Clearance	1 day	Fri 2/7/20	Fri 2/7/20	AAIS	0%			
37		Demo	2 days	Mon 2/10/20	Tue 2/11/20	AAIS	0%			
38		Corridor Grid, Ceiling Framing & Criticals Around Unit Ventilators	2 days	Wed 2/12/20	Thu 2/13/20	AAIS	0%			
39		Cut Opening for Sprinklers	2 days	Fri 2/14/20	Mon 2/17/20	AAIS	0%			
40		Clean 2nd Containment	2 days	Tue 2/18/20	Wed 2/19/20	AAIS	0%			
41		Make Safe for Plaster Ceiling Removal	3 days	Thu 2/20/20	Mon 2/24/20		0%			
42		AAIS Remove Plaster Ceilings CR & Corridor-Floors, Univents	10 days	Tue 2/25/20	Mon 3/9/20	AAIS	0%			
43		Clearance	2 days	Tue 3/10/20	Wed 3/11/20	AAIS	0%			
44		VIKING COMPLETE ROOMS	20 days	Thu 3/12/20	Wed 4/8/20		0%			
45		UL Rating	8 days	Thu 3/12/20	Mon 3/23/20	Viking	0%			
46		Subfloors	10 days	Fri 3/13/20	Thu 3/26/20	Viking	0%			
47		Plumber	10 days	Tue 3/17/20	Mon 3/30/20	Viking	0%			
48		HVAC	10 days	Tue 3/17/20	Mon 3/30/20	Viking	0%			
49		Pipe Insulatio/Duct Wrap	8 days	Tue 3/17/20	Thu 3/26/20	Viking	0%			
50		Flooring	5 days	Fri 3/27/20	Thu 4/2/20	Viking	0%			
51		Painting	8 days	Fri 3/27/20	Tue 4/7/20	Viking	0%			
52		Final Inspections	1 day	Wed 4/8/20	Wed 4/8/20	Viking	0%			
53		Clean Up	1 day	Wed 4/8/20	Wed 4/8/20	Viking	0%			
54										



Project: Classroom Upd
 Date: Tue 1/28/20

Task Milestone Project Summary Manual Progress

Split Summary Progress

PRELIMINARY SCHEDULE - 249A, 250, 251, 252, 253, 254, 254 A&B, 255, 255A, 256, CORRIDORS
 DEMO & ABATEMENT
 CLASSROOM RENOVATION - ROOF

ID	Task Mode	Task Name	Duration	Start	Finish	Resource Names	% Complete	2020		
								H2	H1	H2
55		ROOF SCHEDULE	1 day?	Mon 12/16/19	Mon 12/16/19		0%			



Project: Classroom Upd Date: Tue 1/28/20	Task		Milestone		Project Summary		Manual Progress	
	Split		Summary		Progress			