

MOLD TASK FORCE

11/8/18 Notes

Westover

Westover Plan

School programming continues: Today

Construction period for 1 Elmcroft: 11/7/18 – 11/11/18

Target: 1 Elmcroft open on 11/13/18

Westover Interior

AAIS – Decontamination/Remediation

- Books are continuing to be cleaned for Tuesday

Doran Brothers – Moving

- 11/8/18- Trailers being moved to 1 Elmcroft from Westover
- Packed furniture moved to staging areas on 4th floor

CITY/BOE

Westover Exterior

- Comprehensive assessment of groundwater sources on the entire campus with hydrologist – Testing and data collection
- Large pits will be cut open to relieve a possible perched water table issue
- Roofer called to investigate and fix seems and re-pitch gutters

1 Elmcroft

- Kevin McCarthy completed site inspection for 1 Elmcroft
- Follow up inspections and site review completed by Stamford Police Department/Stamford Fire Department
- SPD Internal Affairs conducting background checks for all BLT employees/security/maintenance personnel
- Construction continues

Duran Brothers

- Desks, chairs, and tables have begun to be unpacked into building and stored in 4th floor staging areas

City/BOE

- Smart boards unpacked and being installed in classrooms.
- Peer review/code drawings architect for 1 Elmcroft on board

School Programing– Student Educational Field Trips 11/7-11/9

- Students went to various sites including the Stamford Museum and Nature Center, the Stamford History Center, the Bartlett Arboretum and the Harry Bennett Library

Other School Sites

Tighe and Bond

11/7

- Westhill
- Northeast
- Roxbury

11/8

- Springdale

11/9

- Remediation/work plans

Northeast

- Initial inspection conducted by Tighe & Bond.
- Report due week of 11/12/18

KT Murphy

- Testing results and Areas of Concern posted on website
- Work plan in progress — Tighe & Bond

Westhill

- Tighe & Bond continuing to conduct an initial assessment/investigation of Westhill
- Data collection from Westhill faculty on-going

Hart

- Work plan in progress — Tighe & Bond

Roxbury

- Initial inspection completed — Tighe & Bond
- Areas of Concern Report and Work Plan due week of 11/12

Website

- Test results for Newfield, Hart, Stillmeadow and KT Murphy uploaded
- Public Alerts for Mold Task Force meeting 11/14/18
- Mold Swab Test Result Key posted on website