

MOLD TASK FORCE

11/4/18 Notes

Westover

Westover Plan [subject to change]

School programming target to begin: 11/7/18

Final Site Commitment/Contract Day: 11/6/18

Construction period 11/7 – 11/11/18

Moving in date: 11/12/18

Target: New School open on 11/13/18 with contingency date of 11/19/18

Westover Interior

Tighe & Bond –Kevin McCarthy

- Test results of samples taken at Westover due 11/5/18 – will be posted on website
- Meeting AAIS tomorrow morning at Westover at 6:00 a.m.
- Develop work plan for decontaminating/moving educational materials – 11/5/18
- T&B and AAIS site visit to Newfield to develop work plan/scope
- Going to Hart and Northeast Monday afternoon for visual inspection.

AAIS – Decontamination/Remediation

- On-site 11/5/18 at 7:00 am
- Estimate 11/5/18 – 11/7/18 Decontaminate hard surface desks, chairs, computers, promethean boards

Doran Brothers – Moving

- Estimate 11/5/18 – 11/7/18 move hard surface desks, chairs, computers, promethean boards to trailers post decontamination
- Teacher's desks to remain in Westover classrooms
- 10 Custodians there for moving

CITY/BOE

- Project Manager on site 11/5/18
- Principal, Assistant Principle, and Head custodian at 8:00
- Custodians are moving desks, chairs to cafeteria and hallways following the map. IT to media center
- Coordinate Chief Building Official/Fire Marshal/Health Department/WPCA permitting for construction

IT

- Technology being moved into media centers
- Researching options on promethium boards – Wall mount vs free stand

- Work on securing fiber for new school

Westover Exterior

- One-Vac scheduled to clean out storm lines in courtyard on 11/5/18 so they are free and clear followed by inspection of all downspouts and roof drainage piping underground
- Comprehensive assessment of groundwater sources on the entire campus with hydrologist – Testing and data collection
- Large pits will be cut open to relieve a possible perched water table issue.
- Roofer called to investigate and fix seems and re-pitch gutters

Alternate Site B

- Detailed site plan developed for site B
- Preliminary busing feasibility examined and deemed viable
- Steve Schneider to confirm busing feasibility – 11/5/18
- Steve Schneider to confirm access to additional buses for 250 walkers
- Teacher team leaders on site visit to assist with floor layout
- IT working on securing Fiber connectivity to site B
- Review Chartwells contract to determine options on meal service at site B

School Programing target to begin 11/7/18 – Student Field Trips

- Coordinating with community partners to provide educational experiences for students through school field trips. Details will be communicated to school community once confirmed

Newfield

- 7 Areas of Concern
- Tighe & Bond Initial Assessment and Photographic Log reviewed
- Tighe & Bond Draft Table of Concerns reviewed
- Tighe & Bond Assessment Drawing Mark-up reviewed

KT Murphy

- Suspect Sample Test Results due 11/5/18 and will be posted on website

Northeast

- 4 portable classrooms out-of-service
- In school solution for students- no need to move
- Tighe & Bond Inspection scheduled for 11/5/18

Westhill

- No classes displaced
- Tighe & Bond Inspection scheduled for 11/6/18

Hart

- Tighe & Bond Inspection scheduled for 11/6/18

Website

- Newfield
 - Tighe & Bond Initial Assessment and Photographic Log posted
 - Tighe & Bond Draft Table of Concerns posted
 - Tighe & Bond Assessment Drawing Mark-up posted
- Task Force 11/4/18 minutes posted