

# MOLD TASK FORCE

12/27/18 Notes

## Westover

- Custodians to continue to maintain school
- BOE staff continuing to coordinate moving of additional items from Westover, including unused rugs, cabinets and furniture

## Elmcroft

- Waiting on Specific parts to complete PA system at Elmcroft
- Coordination to provide hot lunches on 1/2 continues,
  - Health Department and Chartwells have signed off.

## School Programing

- Continuing to address needs of teachers and faculty

## Other School Sites

### Mold Task Force

- **Continuing to inspect multiple schools.**
- **Coordinated with Bismark Construction on work schedule for Christmas Break for the following sites. Schedule posted on website site under News and Announcements.**
  - **KT Murphy**
  - **Newfield**
  - **Hart**
  - **Toquam**
  - **Stark**

### Hart

- Bismark
  - Restoration Work Plan on the website
  - Silktown Roofers inspected and worked on roof

### KT Murphy

- Cleaning and restoration underway at the following rooms at KT Murphy
  - Media Center
  - Auditorium
  - Back Corridor Near Auditorium
- Bismark
  - Inspected roof with Silktown
  - FTP to work on sprinklers on 12/28- 12/29 with Bismark
- **Active spreadsheet of work being conducted in rooms posted on City website under school page.**

### Newfield

- AAIS
  - Work in Gym and Office
- Bismark restoration work plan on website
  - Roof was inspected by Greenwood
- **Active spreadsheet of work being conducted in rooms posted on City website under school page.**

#### **Scofield**

- AAIS determined further inspections and work is to continue this week.

#### **Springdale**

- AAIS began cleaning and restoration last Friday, waiting on update.

#### **Stamford Government Center**

- Initial Assessment Photos and Areas of Concern on the Website
- Letter from Tighe & Bond in regards to 5<sup>th</sup> Floor Assessment on the website

#### **Stark**

- Tighe & Bond
  - **Christmas Break work plan on the website**
- Simpson, Gumpertz & Heger, a building scientist firm, on site 12/27-12/28 to identify building envelope issues.
- AAIS Phases 2 and 3 have been cleaned.
- Patchwork began on Phases 1 and 2
- Artroom treated with Shockwave

#### **Strawberry Hill**

- AAIS completed initial work in rooms 403 and 405.
- Further work needs to be conducted to address water intrusion in those classrooms 403 and 405 may not be occupied at this time.

#### **Toquam**

- Christmas break work plan posted on the website
- Bismark patching began in rooms 32, 34
- Roof inspected by Silktown

#### **Westhill**

- AAIS
  - Work crew began at 2:30 to clean classrooms.
- Next set of rooms sent over to AAIS by Mold Task Force
- Ongoing communication with representatives of the Westhill PTO
- Active spreadsheet of work being conducted in rooms on City website under school page.

#### **Communication**

- Shockwave cleaning information posted under additional information
- Bismark work schedule for Christmas break on City website under News and Announcements