

Hart

- Work underway to determine how many classrooms Bismark can address this summer:
 - AAIS to determine scope of work and schedule
 - Limited opportunities due to summer camps
 - Work includes replacing drywall around windows, pipe insulation and remove wall covering behind cork boards.
 - Long term ventilation upgrade/replacement system required.
 - Future capital project
- Media Center Sheetrocking and Caulking
 - Caulk replacement has begun
- Water Intrusion Issues
 - Similar to Stark, temporary solution this year to lead to a more extensive project next year.
 - Building envelope study currently being performed by Silver Pettrucelli
 - MTF, Silver Pettrucelli and Bismark Construction agreed to extend scope of study to entire 97 addition to determine if conditions seen in kindergarten exterior could possibly extend to rest of addition.
- Pipe Insulation
 - Silver pettrucelli designing full scope of project.
- Tucker Mechanical to perform an HVAC analysis and report.
- Complete roof drain pipe clearing and repairs to be completed this summer.
 - City to supply roofing, plumbing and site plans to Bismark.
- Infra-red Roof Analyzers

- [Roof Model](#)
 - [Report](#)
- Roof Repair Report
 - [Gottfried](#)
- [Water Tests](#)
 - Incoming potable water tested within healthy limits.

If you have any additional questions, please email

SAMG@stamfordct.gov