

Westhill High School

- Aztech Engineers brought on to design replacement of Westhill pool and cafeteria HVAC unit this summer. Awaiting final drawings from Aztech.
- Pool HVAC Unit
 - V5
 - Unit was ordered will be delivered August 9th
 - Completed by October 1st
 - Additional work to be done in pool area while area is closed
 - Ceiling tiles
 - Drain and Clean Pool
 - Note: duct work replacement requires further investigation due to location of ducts underneath pool deck. Bismark to camera ducts to determine their condition.
- Cafeteria HVAC unit
 - V6
 - MTF along with Bismark to expedite process to ensure that unit arrives by early august and is completed by start of school year.
- Balance System
 - Received an estimate from Wings Testing and Balancing for balancing HVAC system this summer.
- Full HVAC project plan to be developed for a later date
- Mold/Asbestos Abatement
 - Tighe & Bond and Bismark to clean and abate several high areas around school that we could not reach during the school year. This includes:

- Pools
- Auditorium
- Gyms
- 300 Wing corridor (partially)

Westhill VOAG

- Greenhouse
 - Lining to be replaced in Greenhouse
 - Receiving quotes for work this summer
- Pet Grooming room
 - Mold impacted walls
- Extensive demo this summer

If you have any additional questions, please email

Moldtaskforce@stamfordct.gov