

## Stark Elementary School

### Summary of Work: March 27, 2019

Active spreadsheet of areas of concern and ongoing work completed by AAIS and Bismark uploaded to website. Please [CLICK HERE](#) to view the active sheet.

- **Rooms 249-256-** [Scope of work](#) posted on website. Work finished for 4<sup>th</sup> grade corridor. Rooms 249, 250, 254, 256 are slated to be next.
- **Mold Abatement in Classroom Protocol**
  1. Take off wall paper and remove all millwork, electrical and any other items
  2. Remediate any visible mold.
  3. Take out 1x1 section of sheetrock to see if sheetrock is impacted
    - If yes, replace the impacted sheet rock
  4. Pain walls and put up millwork and other items.
- **Silver Petrucelli-** conducted a full site visit. [Report](#) posted on website.
- **Windows-** Caulking tested positive for various levels of PCBs. Samples were taken of adjacent masonry surfaces to test if PCB have leached. [Test Results](#) and [figures](#) regarding PCBs posted on website. Windows and surrounding masonry will be a summer work project to fix.
- **Roof Drains-** Roof drain for Room 254 was fixed on 3/18
- **Planters-** Removal of planters will be done in summer because they cannot be done when ground is frozen. Silver Pettricelli to provide alternative solutions rather than planters.