

Stark Elementary School

Summary of Work: March 13, 2019

Active spreadsheet of areas of concern and ongoing work completed by AAIS and Bismark uploaded to website. Please [CLICK HERE](#) to view the active sheet.

- **Rooms 168-170-** Work was completed as of 3/5.
- **Rooms 249-256-** [Scope of work](#) posted on website. Work began this week on 4th grade corridor. Asbestos work will be conducted by AAIS last weekend.
- **Mold Abatement in Classroom Protocol**
 1. Take off wall paper and remove all millwork, electrical and any other items
 2. Remediate any visible mold.
 3. Take out 1x1 section of sheetrock to see if sheetrock is impacted
 - If yes, replace the impacted sheet rock
 4. Pain walls and put up millwork and other items.
- **Silver Petrucelli-** conducted a full site visit. [Report](#) posted on website.
- **Windows-** Caulking tested positive for various levels of PCBs. Samples were taken of adjacent masonry surfaces to test if PCB have leached. Tests will be posted on City website shortly. Windows will require summer work to fix.
- **Planters-** Removal of planters will be done in summer because they cannot be done when ground is frozen. S and P will provide recommendations for waterproofing planters.