

WORK PERFORMED AT STARK ELEMENTARY SCHOOL

- *Tighe&Bond* – identified areas of concern on both floors of the school.
- *AAIS* – cleaned the mold in the areas of concern.
- *Bismark Construction company* – rebuilt the walls in the areas of concern.
- *Simpson Gumpertz & Heger* – engineers water tested select areas of the building at exterior doors and windows.

Work was done during the Christmas break 2018.



Wall covering was removed on the first floor to identify the location of the mold.



Wall covering was removed on the 2nd floor hallway to identify leaks and mold growth.

December 26, 2018



Wall covering was removed at the ground floor hallway to identify mold.

December 26, 2018



Engineers tested select windows and doors for water intrusion.
December 27, 2018



Mold impacted drywall was removed. The areas were cleaned by professionals in a controlled environment.

December 27, 2018



After the areas were cleaned the contractor started rebuilding the walls with new material: started to install new insulation and mold resistant sheetrock.

December 27, 2018



Engineers continued testing the integrity of windows and doors. In addition to testing, the engineers removed brick at window and door to inspect window and door flashing and the composition of construction.

December 28, 2018



The contractor continued to install new insulation, mold resistant sheetrock.

December 28, 2018



The contractor continued to install mold resistant sheetrock. At the end of the day the contractor was cleaning the hallways.

December 29, 2018