

# PHASE CONTRAST MICROSCOPY AREA AIR SAMPLING DATA SHEET

Tighe&Bond

Project Number: 28-2087-033  
 Project Name: Stamford - Mold Task Force Date: 11/5/19  
 Contractor: AAIS  
 Project Monitor: Randy Taylor License Number: 017  
 Scope of Work: Slate Roof - Slate Tile Removal Project Monitor License Number: 743

Sample ID Number	Sample Location	Project Activity	Sample Time		Sample Duration (Min.)	Flow Rate (Liters/Min.)			Total Volume (Liters)	Fiber Count (Fib/Field)	Concentration (Fibers/CC)
			On	Off		Pre	Post	Avg.			
110519RT-01	Field Blank	During	-	-	-	-	-	-	-	0/100	40.002
-02	Sealed Blank		-	-	-	-	-	-	-	0/100	40.002
-03	Room 361		0646	1052	246	7.0	7.0	7.0	1722	2/100	40.002
-04	Room 362		0648	1054	246	7.0	7.0	7.0	1722	6/100	40.002
-05	Hallway		0722	1056	214	7.0	7.0	7.0	1498	5/100	40.002
-06	Hallway		1056	1418	202	7.0	7.0	7.0	1414	10/100	0.0034
-07	Room 361		1210	1420	130	10.0	10.0	10.0	1300	13/100	0.0049
-08	Room 362		1212	1422	130	10.0	10.0	10.0	1300	14/100	0.0052
-08	Duplicate	-	-	-	-	-	-	1300	18/100	0.0067	

Samples Collected By: Randy Taylor Date: 11/5/19 Time: \_\_\_\_\_  
 Samples Analyzed By: Randy Taylor Date: 11/5/19 Time: \_\_\_\_\_  
 Analyst AAR Number: 9450  
 Lab Drop-Off Lab Name: \_\_\_\_\_ Turnaround Time: 24 hours Special Instructions: NIOSH 7402  
 Samples Relinquished By: \_\_\_\_\_ Date/Time: \_\_\_\_\_ Samples Received By: \_\_\_\_\_ Date/Time: \_\_\_\_\_  
 Results Reviewed By: \_\_\_\_\_

213 Court Street • Middletown, CT 06457 • Tel 860.704.4760 • Fax 860.704.4775

1414  $\times$  11099.9  
 1722  $\times$  13517.7  
 1300  $\times$  10205  
 1498  $\times$  11759.3